

CHURCH

RECORDS

~~Kennett. Mo.~~

~~Spence Hardware Co.~~

PROGRESS
OF
CHURCH
BUILDING
STARTED
1955

Building site leveled
on 7/8/55 by
Frid Kreeger of
South Milford.

Took 3 hrs but
only charged for 2
Ground too wet - took
\$25.00 ^{longer} cost.

1955

Rockford, Ill.

4/8 - 6 hrs 4/9 - 6 1/2 hrs

~~Winnebago Structures Supplies~~

Trenching work for footings was done by Carl Pieratt. I dug south side by hand. Started on 4/8. Started about 1 and quit about 6. Finished trenching except west end on 4/9. David Hoge helped me on 4/9, undercut footings. footing size 18" wide x 16" wt. deep

Reinforced footing
6" x 12" x 12"

1955

I got letter on
Sat. evening 4/9
to go to Cornell
Wis. Could not
be here when

footings was
poured on Mon. 4/11

Robert Gilbert
contracted to do
footing pouring at
cost of 300.00 minus
 1.50 for each ft.
that we helped.

Carl & Fred helped
for 13 hrs.

Cost of footings
 280.00

rained
 $1/2$ day Mon. 4/11, finished
footing on 4/12

1955

~~ALBION? INDIANA~~

~~Albion Hardware Co.~~

4/18 - 8 hrs

~~A. E. Young~~

Ordered blocks
on 4/14 from
Ben Brandt
Angola Block Co.
Delivered on 4/15
Cost of 451 blocks
and 15 bags mortar
\$100.89

Started laying
blocks on 4/18.
I laid, Fred made
mortar. Babentine
for about 1 hr. in
afternoon.

1955
4/19 - 8 hrs

Fred and I laid
blocks all day.

Fred brought his
hired (James) in
to work till noon.
Got all but one
full row and
8 to 10 blocks on
next row laid.
Quit about 5:30
rained us out.

Balentine came
out for about

1 1/2 hrs. Mixed
mortar in mixer

~~ANGOLA, INDIANA~~

~~Stueben Co. Farm Bureau~~

1
1955

~~Willaimson & Co.~~

11
4/21 - 7 hrs
Laid blocks by
myself. Took my
time to get the
top row level

4/22 - 7 hrs
Laid blocks by
myself. Got all
but top row of
west end done.

1955

4/23 - 9 hrs

Finished laying
blocks on west
end. plans dug
out for chimney
footing. Had to
get 3 bags of cement
from Robert Gilbert
Balentine came in
for 2 hrs and
helped pour
chimney footing.

Dave & I filled dirt
in around all
the blocks.
Dint at 6.

Ready to order bricks.
Color to be decided
tomorrow at church

1955

~~Amboy, Ind.~~

~~Mc Cormack & Scott~~

24 4/29 - 5 hrs
dug footings
for pilasters. Went
to So. Milford
in evening to see
Noble Miller, arch-
itect, about pilasters.
Was not at home.

1955

4/30 - 6 hrs

Sam & I went to
So. Mildred to see
Robb Miller. Said
we needed no pilasters
on ends if partitions
were built up on
inside wall for
classroom, etc.
Said present footings
were sufficient for
pilasters. Footings
extended out 6" or
more for pilasters to
rest on.

We got 10 blocks from
Brabant & laid for
4 pilasters.

Building now ready
for brick.

~~Attica, Ind.~~

1955

~~Foster Sales & Service~~

5/2

Went to Sturgeon
today to see about
Masons lime and
concrete mix.
Ordered 40 bags of
lime & 10 bags of
concrete from Citizens
Lumber Co.

5/4 - 7 hrs
started paying high
today by myself.
Went slow.
Paid around 120.
Quit at 8:15.

1955

5/5 - 5 hrs
Laid bricks by
myself

5/6 - 11 hrs
Laid bricks by
myself. Paul & Alberto
came over in the
evening and carried
bricks for about an hour

5/13 - 7 hrs
Laid bricks. Fred
helped, also Valentine.

5/14 - 10 hrs
Laid bricks. Fred
helped till noon,
Dank came also Jesse.
Valentine for 3 hrs.
South wall is
about head height.
Around 1,000
bricks now
laid.

1955

~~ARCHBOLD OHIO~~

~~STOTZER HARDWARE CO.~~

5/16 - 7 hrs

Laid brick
Balentine came for
about 1/2 hr in afternoon

5/19 - 6 hrs

Laid brick. Balentine
worked about all time

5/20 - 5 hrs

Laid brick by myself
started on Northwest
corner of auditorium

5/21 - 8 hrs

Laid brick. Dave
helped all day. I laid
brick on Northeast corner
of auditorium. Placed
door frame in south
braces and laid brick
on both sides about 3' high

1955

5/26 - 8 hrs
laid brick by myself

6/1 - 4 hrs
Had to find pulley and
Gas Motor to run
Concrete Mixer. Got
them at Sears.

Motor Cost 4.⁰⁰

Muffler line 2.⁰⁰

Pulley 2.⁰⁰

laid brick after that

6/2 - 8 hrs

laid brick on extreme
North wall by myself

6/4 - 4 1/2 hrs
laid brick in afternoon
Dave helped

6/9 - 6 1/2 hrs

laid brick by
myself Got
Louvered window door
in

1955

~~Avilla, Ind.~~

~~Avilla Hardware~~

6/10 - 7 1/2 hrs
Laid brick by myself
Got Auditorium door
in

6/11 - 7 1/2 hrs
Laid brick, Got front
entrance
door in.

Have helped all day
Fred, Nora & Mary
carried brick for
1 hr. Fred helped
in afternoon.

6/16 - 6 1/2 hrs
Laid brick by myself
in front ell.

6/17 - 6 1/2 hrs
Laid brick by
myself on north
ell

1955) 6/22 Went to Leesburg
to see about plumber
for roof.

6/18 - 8 hrs
Laid brick on
North Ell & face,
Dove helped.

6/23 - 2 1/2 hrs
Laid brick by myself

6/24 - 11 hrs
Laid brick on south
end for windows by
myself.

6/25 - 8 hrs
Laid brick on south
end. Dove helped.

6/27 9 hrs
Laid brick by myself

6/28 4 hrs
Laid brick by myself

7/1 2 1/2 hrs
Laid brick by
myself

1955

BENTON, INDIANA

Welty Benton Store

7/4 - 7 hrs
laid brick
Clare helped
Fred helped
Carl helped

7/5 - 8 hrs
Carl helped
laid brick

7/6 - 3 hrs
laid brick by myself

7/9 - 8 hrs
laid brick
Clare helped

At this point brick on
south wall is 2 rows
higher than windows
and south end wall
is about 7 ft high
East end wall grey
has 2 row high of glass
block. All is same height
as this all around.

1955

7/16 Balentine and his friend carried brick for about 1 hr.

7/23 - 5 hrs laid brick on East wall Dave helped. Roy Campbell carried brick for 1 hr.

7/30 - 6 hrs laid brick on East Wall Dave, Fred and Bill helped. Fred's hired man helped 1 hr.

8/3 Carl dug for water line.

8/6 - 5 hrs laid brick on East wall Dave, Fred, and Bill helped. Fred's hired man helped - carried bricks.

8/9 Carl dug for Mr. Brown's water pipe at south of house.

I helped 1/2 hrs after work. Carl to get Bob Schott plumber to hook on water tomorrow morning.

1955

BLUFFTON OHIO

JOHN FETT & SON

8/10 Water was forked
up. Carl helped me
off Bob Schott plumber

8/17 Carl finished fill-
ing in dirt on water
pipe.

8/20 - 3 1/2 hrs
Dave & I tore down
approx 10 rows of brick
on east end of auditor.
Cement was poor, did
not hold brick. We
skipped up all the brick
did not have any
good cement to lay
any brick.

8/31 - 6 hrs
laid brick by myself
had to mix mortar
by hand. Engine did
not start.

1955

9/1 - 8 hrs
laid brick by myself

9/2 - 3 1/2 hrs
laid brick by myself

9/5 - 7 hrs
laid brick. Fred's name
Pete helped. Fred dug post
hole for electric pipe ^{then} left.

9/7 - 8 hrs
laid brick by myself
Reset electric pipe on
south side of auditorium.
Got electricity hooked up.
Started on North aud.
wall to build to full
height.

9/8 - 8 hrs
laid brick by myself
on North side of Aud

9/9 - 8 hrs
laid brick by myself
on East side of L.

1955

BROOKVILLE IND.

FRIES & GEIR HARDWARE

9/13 - 6 hrs
laid brick by myself

9/14 - 9 hrs
laid brick on North
side of L.
Dave helped 6 hrs

9/15 - 7 hrs
laid brick on North
& West side of f.
Dave helped 6 hrs

9/16 - 7 hrs
laid brick on N & W of L
Dave helped - 7 hrs

9/17 - 9 hrs
laid brick on West L.
Dave helped 7 hrs
Fred helped 2 hrs
Fred's man " 5 "

Bill helped $4\frac{1}{2}$ hrs.
Bill, Fred & Pete made 2
tall scaffolds for Gabber's

1955

9/20 - 7 hrs
Fred laid on front
about 6 hrs. Dave helped
7 hrs, Judge man 7 hrs

9/21 - 7 hrs - laid bird
Fred helped 6 hrs
Judge man " 6 "
Dave " " 6 hrs

9/22 - 7 hrs - laid bird
laid bird on East
Table End. Fred &
Dave laid on south
side.

Fred helped 4 hrs
Dave " 7 hrs
Judge man " 7 hrs

9/23 Rained

9/24 - 7 hrs
laid bird on Table
end of Fred.
Fred helped 6 1/2 hrs
Judge man " 6 1/2 "
Dave helped 7 hrs

1955

BRYAN OHIO

C. D. JOHNSON

9/28 - 7 hrs
laid high in front
Fred went to Shipco. safe
in morning. Helped in after.
Pete helped all time

9/29 - 4 hrs
rained in afternoon
laid high in front
Fred & his man Pete helped

9/30 - 8 hrs
laid high in front
Fred helped 4 hrs
grounded feed in afternoon
Pete helped 9 hrs
Gar helped 7 hrs

10/1 - 9 hrs
laid high in front
Bill and Valentini
started laying plates
Bill worked 5 hrs
Fred " " 7 hrs
Valentini " " 6 hrs
Dave " " 8 hrs
Fred's man " " 7 hrs

1955

10/5 - 7 hrs
Laid brick on front
gable end
Pete helped 7 hrs

10/8 - 8 hrs
Made first roof truss,
was not correct slope.
Made another, fit good.
Also laid up plate on
gables and kept in cement.
Bill helped $4\frac{1}{2}$ hrs
Dave " 7 hrs
Pete helped 8 hrs

10/11 - 7 hrs
Laid brick ^{by myself} on west
gable end of auditorium

10/13 Went to H. Wayne
to get bolts, split rings,
"H"s and see slope. Ate
dinner with Dave and
discussed building.

10/15 - 8 hrs
Made new truss, with
split rings and "H" sections.
Made another truss from
samples.

1955

~~BORBON~~ IND.

~~KELLER HARDWARE~~

Bill helped 3 hrs
Dave " 7 hrs
Pete " 7 hrs

10/19 - 3 hrs
Laid brick in west
gable end of audit, until
I run out of light
colored brick.

Cleaned up and
gathered up all remain-
ing brick to take back.

10/22 - 8 hrs

Marked all scissor
members and drilled
same

Ber. Ballentine - 8 hrs

Bill - 4 hrs

Alm. Crown 5 hrs

11/3 - 2 hrs

Marked rafters
Brg. Jasper helped.
Too cold to work in
afternoon.

1955

11/4 - 5 1/2 hrs

Marked & drilled rafters
Bro Garner - 5 1/2 hrs
Pete - 5 1/2 hrs
Fred - 3 1/2 hrs
Assembled 1 truss - "OK"

11/5 - 7 hrs

Finished drilling rafters
Assembled 17 trusses
Fred helped - 5 1/2 hrs
Pete " - 5 1/2 hrs
Doug " - 6 hrs
Bill " - 3 hrs

11/7

Fred and Pete
worked 4 1/2 hrs
Assembled trusses

11/10

- 6 hrs
Fred worked 6 1/2 hrs
Pete " " "
assembled trusses

1955

~~BIRMINGHAM MICH.~~

~~MC BRIDE HARDWARE~~

11/11 - 7 hrs

Fred helped 7 hrs

Pete " 7 hrs

Joe Sheffield 3 hrs

Put up rafters on Ell.

11/12 - 6 hrs

Fred helped - 5 1/2 hrs

Pete " " 1 " 1 "

Steve " " 5 hrs

Bill " " 5 1/2 hrs

Rodger Church 6 hrs

Adam Amola 6 "

Henry 6 hrs

Put up trusses on
auditorium and sheeted
south side of aud.

11/16 - 3 hrs

laid brick on

west gable end.

Got dark could not
finish

1955

11/18 - 6 hrs
Fred helped 5 1/2 hrs
Pete " " "
Carl " " 1 1/2 hrs
We worked on sheeting.

11/26 - 7 hrs
Fred worked 6 hrs
Pete " " 6 hrs
Bill " " 5 hrs
Dave " " 6 hrs
Carl " " 6 hrs
Earl " " 6 hrs
Ballentine " " 5 hrs
Schoolley " " 6 hrs
Don Cowan " " 2 hrs

Bro. Schoolley worked on
short rafters on ell. Dave
helped him. All the
raft got on sheeting
and started roofing.
2nd 1/2 approach ridge
of audit. roofed.

1955

BOWLING GREEN OHIO

PREIWER HARDWARE

12/2 - 7 hrs

Finished beginning
brick on west gable
end of audit. All
brick laying done
now except chimney

12/3 - 4 1/2 hrs

Have helped 4 1/2 hrs.
We mortared plates
on west gable end
of audit and finished
gable end of ell.
All plates on gables
now on.

12/7 - 6 1/2 hrs

Had helped 6 1/2
Pete helped 6 1/2
We put on rafters
for obnoxious on front
of audit. Spat south
side done.

1955

12/8. - 7 hrs

Fred helped 6 1/2 hrs
Pete " " " "
Carl " " 5 1/2 " "

We put on sheeting
on Ell and built
out overhang on
North front of Audit.

Audit rakes now done
looks nice.

12/10 - 6 1/2 hrs

Fred helped 6 hrs

Pete " " " "

Carl " " 5 1/2 " "

Carl " " 5 " "

Bill " " 3 1/2 " "

Dave " " 5 1/2 " "

Bellefleur " " 5 hrs

Bro Schooley " " 6 hrs

" Green " " 6 hrs

Roofing was finished
on North side of Aud.
and 1/2 of North side long
sheeting finished on Ell and
overhang done.

1955

Bourbon, Ind.

Kepper Hardware

12/17 Struggled all day
couldn't work

12/24 6 hrs
 Fred helped 5 1/2 hrs
 Pete " " " "
 Carl " " " "
 Dave " " 4 1/2 "
 Bill " " 4 1/2 "

217 roofing on North
side of avd. done.

12/31/55 - 5 1/2 hrs
 Finished all the
roofing on last day
of the year.
 Fred worked 5 hrs
 Pete " " 5 "
 Dave " " 3 "
 Carl " " 5 hrs
 Carl " " 2 "
 Ballentine " " 4 "
 Bill " " 5 hrs

4/13/56 - 8 hrs 1956

Started leveling
dirt on inside of
building. Used John
Kennedy's tractor with
blade. Got about all
of it leveled.
James - Carl's brother
helped - 8 hrs

4/14 - 6 hrs
Finished leveling
dirt. Brought water
line inside.
Fred helped - 5 hrs
Bill helped - 6 hrs
Dove " " - 6 hrs
Don Cowan " " 4 hrs

4/16 - 7 hrs
Shovel up gravel
for fill. Shovel & load
in Robert Gilbert's
truck. Had 3 flat
tires.
James helped - 7 hrs

1956

BREMEN, INDIANA

Bragg

Braden - Martin Imp.

4/19 - 7 hrs
Dig channels in
and out for bapt. drain
& laundry drain. Dig
for sewer tile

4/20 - 9 hrs
Run water lines
soldered fittings
Got pipe order at
John Kennedy's.

4/21 - 7 hrs
Run drain pipes
Put Insulation around
floor level around walls
Whipped up all
gravel in front back
door. About 2/3 enough
for floors.

- Bill helped - 6 hrs
- Pete " - 6 hrs
- Steve " - 6 1/2 hrs
- Cedric " - 3 hrs

1954

4/23 - 7 hrs
Worked on sewer pipes
for toilet

4/24 - 6 1/2 hrs
Finished sewer for toilet.
hooked up drains for
bathrooms.

4/25 - 6 hrs
Put standpipes on for
all fixtures. Finished
all plumbing, the floor
plumbing except
bathrooms. Must put
valves on it yet.

4/28 - 6 1/2 hrs
Run elect. conduits
under floor. Wheel-
barrowed gravel in to
finish audit. & Ell.

Bill worked - 6 hrs

Fred " - 5 1/2 "

Pete " " "

Alvare " 6 hrs

Tom Bailey " 6 hrs

1956
BRISTOL, INDIANA

Nyemeyer Hevde.

5/5 - 5 hrs
Laid reinforcing mesh
on floors. Set screeds
on east end of audit.
Bill worked 5 hrs
Dave " 5 hrs
Cedric " 3 1/2 hrs

5/8 - 7 hrs
Worked on drain and
overflow for baptistry.
Cut & set stone for
screed on audit slope.

5/9 - 1 1/2 hrs
Dug baptistry deeper
& filled 4" with gravel
set screed height in audit.
Bill helped 1 1/2 hrs.

5/10 - 7 hrs
Installed 3 yokes of
copper tubing under floor
for boiler.
Carl helped 3 hrs.

1956

5/12 - 7 hrs
Tested under floor
boiler tubing for leaks
added on more outlets
on water lines.
Finished boxing in
overhang on front of
audit. with $\frac{3}{8}$ " plywood.
Billed helped 5 hrs.
Dunbar .. 2 hrs
Ballentine .. 5 hrs.

5/16 - 4 hrs
Worked on overhangs,
cut flap on particle
board for plywood
to rest on

5/17 - 7 hrs
Nailed on plywood on
overhang and retaining
boards against building
Bro Garner helped 7 hrs

5/18 -
Bro. Garner & Earl Wilson
put on fascia boards
on audit. They worked 4 hrs

1956

~~BRUSHY PRAIRIE, INDIANA~~

~~Wiley De Witt~~

5/19 - 7 hrs
Worked on overhangs
put in gouges & finished
front of cabinet.
Bill helped 6 hrs
Dave " 7 hrs
Balleynis " 6 hrs
Fred " 6 hrs

5/21 - 5 hrs
Worked on ell overhang
and hopped in space on
ell on north. Cleaned
off chimney mortar.

5/24 - 7 hrs
Prepared for concrete
pouring. Got coal
troughs, wheel barrows,
run oil line to bapt-
istry, lined up Crows
Mills to help pour
concrete, Rented cement
finish machine from
Citizens. Guy Nelson
man showed us how
to use it.

1956

5/25/56 - 14 hrs

Poured concrete.

Just had some at
8:20. Six loads in
all that day. Got
off but 17' x 17' square
finished in audit.

Finished at 10:30
that night.

Cross Mills	helped	14 hrs
Tom Barclay	"	8 1/2 "
Bill	"	9 "
Chiron	"	3 "
Bill's E	"	4 "
Neighbors E	"	4 "
Paul	"	2 "

Alberta brought food to lot

5/26 - 1 1/2 hrs

Patched up some holes
in floor

Rained that day.

Have come by tonight
right back

1956

~~BURN OAK, MICHIGAN~~

~~East General Store~~

5/31 - 6 hrs
Run heat you in Ell. get
seeds Bill helped 6 hrs

~~Earnest Fifer R 1~~

5/1 - 11 hrs
Poured concrete
took 2 loads to
finish floor
Bill helped 11 hrs
Pete helped 9 hrs
Tom " 9 hrs
Fred " 1 1/2 hrs
Concrete did not get
up to finish yet that
evening.

6/2 - 9 hrs
Started at 6:30
finishing floor with
machine.
Put face boards on
northwest side of
building.
Ray helped 7 hrs
Fred " 3 hrs
Pete " 3 hrs

1956

6/7 Bill worked - 7 hrs
Cleaning mortar off
windows

6/9 - 6 hrs

Dave worked 5 hrs
Cyria " 5 hrs
Kevin " 5 hrs

We all worked on
bursting the concrete
around heat pipes
and cementing it again

6/13

Bill worked - 7 hrs

6/14

Bill worked - 6 hrs

6/15

Bill worked - 8 hrs

1956

Bluffton Ind.

Steffin Hardware

6/16 - 5 hrs

Laid some window
sill brick
Earl and John work-
ed on partition in
back of auditorium.
Earl worked $4\frac{1}{2}$ hrs
John worked $3\frac{1}{2}$ "

6/18 - $11\frac{1}{2}$ hrs

Laid up 18 rows
of chimney bricks

Ed Sawyer worked
8 hrs on window brick

6/19 - $10\frac{1}{2}$ hrs

Laid up 18 more
rows of chimney bricks

Ed Sawyer worked
8 hrs on window brick

1956

6/20 - 5 hrs

Worked on baseboard
radiation - lights to wall,
and help set partitioning

Bill worked on radiation
layout for 7 hrs

Ed Sawyer worked 8 hrs
on partitioning

6/21

Bill nailed baseboard
cover to wall - 6 hrs

Ed Sawyer worked on
partitioning 4 hrs

6/22 - 6 hrs

Worked on partitioning
and baseboard radiation
studied boiler instructions

Bill nailed baseboard 5 hrs
Ed set partitioning 8 hrs

6/23 - 9 hrs

Worked on porch roof
Dave helped 7 hrs

1956

Brockton, Ind.

Halsted Imp. Co

6/25

Went to Kokomo after window glass, got nursery plate glass at Majors from Chad and stopped at Goshen on way back for cut window brick.

6/26 - 9 1/2 hrs
Laid 19 rows of brick on chimney. Now, chimney is 3/4 done.

Ed Sawyer worked on window brick 10 hrs.

6/27 - 9 hrs

Finished all brick laying on chimney. Now all done but caps.
Bill put toggle bolts in radiator cover and wallboard - 7 hrs
Ed worked on window bricks - 10 hrs

1956

6/28

Bill wallboarded
partitions all day 8 hrs

6/29 - 3 hrs

Worked on wallboarding.
Bill wallboarded 7 hrs
Ed - 10 hrs

6/30 - 9 hrs

Worked on porch roof
Ed worked 10 hrs
Dove .. 6 1/2 "

7/3 - 8 1/2 hrs

Put plasterboard on ceiling
Fred worked 4 hrs
Pete .. 8 1/2 hrs
Devon worked 1 1/2 hrs
Bill worked 7 hrs

7/4 - 8 hrs

Put on playtray board
Fred worked 3 hrs
Bill worked 7 hrs
Pete worked 8 hrs
to here Devon .. 7 hrs
Roy Campbell .. 4 hrs

1956

CENTER POINT IND

HOFFA FARM ' SUPPLY CO

7/5 Put on plasterboard
Bill worked 7 hrs
Fred " "
Carl Garner " "

7/6 Went to Mr. Wayne
to get electric supplies
also bought drill
for \$15.00
Bill worked 4 hrs
Carl Garner " 4 hrs
on plasterboard

7/7 - 7 hrs
Boxed in rafters
in vestibule & classroom
Pete helped 7 hrs
Carl put on plaster
board 4 hrs
Carl helped 1 1/2 hrs

1956

7/9 - 7 hrs

Worked on rest room
partition and drain
for Drinal.

Carl helped 5 hrs
Pete and Tom Bailey
wheeled dirt for porch
Pete worked 7 hrs
Tom " " 4 hrs

7/10 - 7 hrs

Set out Roony Drinal
and plasterboarded
Fred helped 7 hrs

7/11 - 2 hrs - set building

I went to Elbert
to buy toilet & paper
stains. Got all for \$1.50.
Got Drinal trip value free.

Pete worked 7 hrs

Bill " " 7 hrs

Clare " " 4 hrs

They worked on vent
the roof

1956

CHESTERTON, IND.

7/12 - 3 1/2 hrs

Helped Larry out
& finish roof trim

all the rest poured
concrete for porch

Fred worked 9 hrs

Pete " 7 hrs

Bill " 6 hrs

Carl " 3 hrs

Dave " 5 hrs

Carl Sumner " 6 hrs

Tom " 3 hrs

7/13 I went to South
Bend to find drinking
fountain, also took
Fred's car to be fixed.
Ordered 3' x 6' plate
glass for nursery room
for \$15.00.

Fred worked 7 hrs

Pete " 7 hrs

Bill " 6 hrs

Dave " 7 hrs

1956

7/14 - 9 hrs
Poured steps
on porch.

Fred worked 6 hrs
Pete " 6 hrs
Larry " 7 hrs
Ballentine " 7 hrs
Carl W. " 3 hrs
Devon worked on
service ent. 3 hrs

7/16 Bill worked 3 1/2 hrs
taping plasterboard

7/18 Bill worked 7 1/2 hrs
Earl Sawyer " 7 1/2 hrs
Taped wallboard

7/19 Bill worked 8 hrs
Carl W. " 8 hrs
Taped wallboard
John Grant helped 3 hrs

1956

CAMBRIDGE CITY IND.

7/20 - 7 hrs

Started building
baptistry form

Bill helped 7 hrs

7/21 - 7 hrs

Finished baptistry
form & worked on nursery

Edric helped me 6 hrs
dug out drain
and worked on nursery

positioning 6 hrs
Earl Wilson laid square
window sill brick
& nursery wall - 7 hrs

7/23 - 7 hrs

Started setting and
chopping up logs

Bill helped 7 hrs

7/24 - 8 hrs

Ran water and hooked
up drains on baptistry
and chimney Bill - 6 hrs
he started working lot - 7 hrs

1956

7/25 - 8 hrs
Worked on toilets and
water hook-up
Bill worked
Pete leveled dirt & hrs
Fred wallboarded and
helped me work on
valley around chimney & hrs

7/26 - 4 hrs
Hooked up water
lines for toilet stool
Fred - 4 hrs
leveled lot.

7/27 - I went to Goyeth - sign
Bill sheflaged
nail heads for paint.
ing 7 1/2 hrs
Edyl leveled lot 7 1/2 hrs
Melard worked 4 hrs

1956

COVINGTON IND

FAUST & FREY

7/28 - 7 hrs
Worked on floor
Casings and jumbo
and string work
Fred worked 7 hrs
Balentine " 4 hrs
Carl " 4 hrs
Dave " 5 hrs

7/30 - I went to Forest - sign

7/31 - 7 hrs
I plowed dirt and
Fred leveled lot.
Fred worked 7 hrs

7/31 - 7 hrs
levelled dirt
Fred worked 7 hrs
Carl used digger 6 hrs

8/1 - 7 hrs
Fred leveled dirt 7 hrs
I plowed and cut
limbs off trees in
front.

1956

8/2 -
Fred worked on
leveling lot 7 hrs

8/3 - 8 hrs
Finished forming
and poured baptistry
Fred helped 8 hrs
Pete " 8 hrs

8/4 - 6 hrs
Plowed lot and
Fred leveled 7 hrs
Dave pointed 4 hrs

8/6 - 6 1/2 hrs
Hooked up stack in
Womens, rept rooms
and drinking fountain
Fred leveled lot 8 hrs

8/7 - 7 hrs
Took forms off baptistry
Fred leveled lot 7 hrs

1956

CONNEERSVILLE IND.

DORSETT HARDWARE

8/9 - 7 hrs
Worked on front classroom
partition
Pete leveled lot 4 hrs
Fred plasterboarded 4 hrs

8/11 - 8 hrs
Worked on partitions
Fred worked on nursery
room windows - 7 hrs
Gene Passler helped - 4 hrs

8/13 - 4 hrs
Plasterboarded
Fred leveled lot 4 hrs

8/18 - 8 hrs
Worked on partition on front
Cedric worked on windows 5 hrs
Bill helped on " - 4 hrs
Clare " on " - 5 hrs

1956

8/20

Bill worked $6\frac{1}{2}$ hrs
put on molding & Painted

8/21

Bill worked $10\frac{1}{2}$ hrs
Painted trim

8/22 - 4 hrs

I partitioned front door
Bill painted $11\frac{1}{2}$ hrs
Carl Garner doing doors & trim

8/23 - 6 hrs

Worked on partitioning
Bill painted 10 hrs
Carl Garner - doors & trim

8/24 - 8 hrs

Worked on partitioning
Bill worked $11\frac{1}{2}$ hrs painted

8/25 - 9 hrs

Worked on partitioning
Dave worked on porch - 7 hrs
Bill painted 6 hrs

Pete plasterboarded $6\frac{1}{2}$ hrs

Edie put up windows $6\frac{1}{2}$ hrs

Poppy (Edie's friend) put up $6\frac{1}{2}$ hrs
down - Electric - 7 hrs

1956
CHARBUSCO? INDIANA

O. W. Shaffer & Son.

8/27
Bill painted 9 hrs

8/28
Bill painted 10 hrs
Pets dug sewer trench - 5 hrs

8/29
Bill painted 10 hrs

8/30 - 6 1/2 hrs
Stripped front eaves
ceiling & plasterboarded
Earl Sawyer helped 6 hrs
Pets plasterboarded 6 1/2 hrs
John Grant " 2 1/2 hrs
Bill helped 10 hrs

9/1 - 8 1/2 hrs
Built rostrum. Not done
except flooring.
Cedric plasterboarded - 5 1/2 hrs
Ralph (Cedric's friend) " 5 1/2 hrs
Dave " 5 hrs
John Grant " 2 hrs
Devon (electric) 5 hrs.

1954

9/3 - 4 hrs
Extended heat tubing
from under rostrum
Bill put flooring on
chicken - 8 1/2 hrs
Lyon - electricity - 7 hrs
Edrie laid window brick
and painted oil drum - 7 hrs
Call by truck - 1 1/2 hrs

9/4 - 3 hrs
helped Lyon in
evening string some
wire. He worked 4 hrs.

9/5 Went to Ft Wayne
today to get balance
of supplies.

9/6 - 7 hrs
Started evening work
Went to Sturgis after paint
Worked on all jobs in evening
Disinfecting, studying,
rostrum, pigging

Bill worked - 4 hrs
Fred " - 4 hrs
Pete " - 4 hrs
Carl " - 3 hrs

1956

COLUMBIA CITY, INDIANA

Ginder Hardware

Carl worked	-	3 hrs
Earl Geyer	"	- 3 hrs
Jim Kim	"	- 6 hrs
Gene Bessler	"	- 3 hrs
John Stant	"	- 7 hrs
Edith	"	- 3 hrs
Jeany	"	- 3 hrs
Dot	"	- 3 hrs
Alice	"	- 3 hrs
Thelma	"	- 3 hrs
Merion	"	- 3 hrs

9/17 - 10 hrs

Worked on all jobs.

Jeany worked	-	6 hrs
Alice	"	- 9 hrs
Mona	"	- 3 hrs
Edith	"	- 4 hrs
Thelma	"	- 2 hrs
Ellen	"	- 3 hrs
Bill	"	- 3 hrs
Red	"	- 3 hrs
Carl	"	- 3 hrs
Gene	"	- 3 hrs
Carrie	"	- 4 hrs

1956

9/8 - 9 hrs

Did finishing work
around baptistry.

Eric painted woodwork
radiation - 8 hrs

Bill worked on typing
joint - 6 1/2 hrs

flavor-jet, - 9 hrs

Edith & Wilhelm went
to Henderson to buy
drapes & carpeting.

9/10 All this week
was spent doing
finishing work
around baptistry
molding, painting
etc.

Culver, Ind.

A. Culver, Ind.

1956

9/17 - 10 hrs
Finishing work
up front.

Fred leveled flat 7 hrs
Pete helped - 7 hrs
Edith and Alice
did clean up work -
both - for 6 hrs

9/18 - 3 hrs

John Giant worked 3 hrs
Fred leveled 4 - 7 hrs
Pete worked - 7 hrs
Bill painted - 3 hrs
Phil Gulin helped 2 hrs

9/19 - 11 hrs - masonry work

Fred worked on lat 7 hrs
Pete " 7 hrs
Edith worked - 6 hrs
Alice " - 6 hrs
Billy painted 3 hrs

Ellen helped 4 hrs
Phil Carter worked 2 hrs
Gene worked - 3 hrs

9/20 - 12 hrs - finishing work

Edith cleaned - 6 hrs
Alice " - 6 hrs
Ellen " - 5 hrs

1956

Crawfordsville, Ind.

Jim Kern - doors - 5 hrs
 Alot " cleaned - 5 hrs
 Bill. ^{man} worked - 4 hrs
 Carl " - 3 hrs
 Fred " - 3 hrs
 Phil " - 3 hrs
 Brown " - 4 hrs
 Thelma " - 3 hrs
 Gene " - 3 hrs

9/21 - 12 hrs of Painted floors
 and hand chairs in
 the evening

~~Edith worked~~ - 9 hrs
 Alice Raster - 6 hrs
 Fred " - 7 hrs
 Pete " - 7 hrs
 Cedric " - 6 hrs
 Ralph " - 2 hrs
 Carl " - 3 hrs
 Jessie " - 3 hrs
 June Raster - 3 hrs
 Phil " - 4 hrs
 Billed " - 4 hrs
 Thelma " - 3 hrs

1956

9/22 - 13 hrs
Worked on cove light-
ing with Alvon

Jim	worked on chairs	- 10 hrs
Pete	" " "	- 7 hrs
Bill	" " "	- 6 hrs
Edgie	" " "	- 7 hrs
Ralph	worked on windows	- 3 hrs
Carl	worked	- 3 hrs
Gene	(absent)	- 2 hrs
Alvon	(absent)	- 13 hrs
Edith	worked	- 3 hrs
Thelma	" "	- 8 hrs
Alic	" "	- 2 hrs

9/24 - 12 hrs
Started looking up
baseboard and repainting
and helped - 10 hrs
Pete " " - 2 hrs
Edith and Alic painted
ed chairs - 8 hrs
Alvon worked 4 hrs
Bill " " 4 hrs

1956

DARLINGTON, IND.

CAMPBELL BROS.

9/25 - 12 hrs
Boatboard graduation
Fred helped - 10 hrs
Pete " - 7 hrs
Carl " - 2 hrs
Bill " - 3 hrs
John " - 5 hrs
Jay " - 2 hrs
Edith " - 7 hrs
Alice " - 7 hrs
Thelma " - 1 hr
Devon " - 3 hrs

9/26 - 8 hrs
Worked on radiation
Fred helped 8 hrs
Pete " 8 hrs
Alice " 7 hrs
Edith " 7 hrs

1956

9/28 - 7 hrs
Worked on radiators
and boiler

9/29 - 8 hrs
Worked on boiler
Fred helped 7 hrs
Pete " 7 hrs
Cedric " 3 hrs
Ralph " 3 hrs
Devon " 7 hrs
Thomas & Edith laid
rug each - 4 hrs

10/1 - 8 hrs
Worked on boiler
Fred helped 7 hrs
Pete " 7 hrs
Carl " 2 hrs
Devon " 2 hrs

Matters of
Interest 247 (over) 10

8/6 Margaret Fitch's
Grandmother passed
away.

9/11 Ballentine returned
to Home Military

9/13 Dave returned
from vacation

9/11 Baby Dilgard
grieved. Bill was
at Harriet

9/25 Mrs Foway came
to church for first time

10/9 100 chairs - \$150.00

10/9 Contributions today
around \$640.00

11/3 - 11/4 Only 21 present

Bro. Gardner from
Bluffton helped on church

11/12 We put up trusses
on church building and
shited south side

MATTERS OF
INTEREST CONCERNING
CHURCH AT LOGRANGE

On Sunday July 10,
1955, was first Sun-
day that Brundage's
were not present.
They left for Oklahoma
after stay here for several
months & about 4.

July 15, 1955
Bill Flowers moved
to Logrange.

July 24, 1955
Dad Luge was not
present at evening
services. First time
he missed since he
started attending here.

Garrett got first full
time preacher. They cannot
help Logrange financially, ^{any} more.

4/7/56 started work on
church building for
new year.

4/29/56 Mr & Mrs DeYon
& children were baptized
in Church.

5/16 We paid off our
lot balance of 400.00
also paid 9.62 Interest

5/20 Mr & Mrs Passley
& 3 children came to
service for first time.

5/25 Poured concrete floor
in audit.

6/1 Poured concrete floor
in ell.

8/20 Paul & Alberta Sumner
moved to Florida

9/23/56 We met in our
new building for
the first time.

11/27/55 Paul Luper
left for the South
to get support for
work at Gentry, Ohio
Came back 12/3.

11/20 Mr & Mrs Bump
and Mrs Baker, came
to services for first
time.

12/11 Bro & Sis Ballantine,
Kerris, Sis Cwan,
Sis Baker and Sis Bump
all placed membership
with the church here.

12/11/55 Mr & Mrs George
Hostetter, came to
services for first time.

1/1/56 leaders for church
here installed
Carl Piggott
Carl Wilson
Bill Flowers
Fred Cook
Helen Hoggatt

Lizton, Indiana.

Lizton Lumber Co.

Cost of Church building paid out

Lot	400. <u>00</u>
Leveling	25. <u>00</u>
Footings	280. <u>00</u>
Blocks & Mortar	100. <u>69</u>
load of sand	10. <u>30</u>
" of gravel	5. <u>60</u>
1 load bricks	317. <u>40</u>
13 Bags Cement	16. <u>25</u>
Bricks	285. <u>50</u>
Brick ties	. <u>88</u>
Motor, pulley & muffer	8. <u>00</u>
Blade Cutting Wheel	1. <u>69</u>
sand	9. <u>75</u>
Balance for blocks	5. <u>20</u>
Gertschin Gloves	1. <u>50</u>

6/25 Lumber (Rensburg) \$5.45 -
 Car Use
 Church work
 2000 Board Hoopst 15.00
 2000 Board Hoopst 70.00
 Duntin 7.68
 Citizens Lumber Co. 51.15
 Modern Plaster Co.
 Plum. Lash 275.50
 Prigs 243.36
 Iron James 29.00
 Glass Block 44.00
 " " strips 3.50

Church work
 2000 Board Hoopst \$55.00 -
 Water 175.04
 Hook up (Acht's) 5.61
 Duntin Plaster 4.41
 Curtin Elect. Pipe 8.00
 Brick 228.10
 Glass Blk & strips 50.10
 Lintels 101.40
 3" lintel Bricks 25.50
 Elect. Hook up (temp) 21.27
 1 hood sand 10.50
 22 Anchor Bolts & Washers 6.8
 16 more " " " 3.79
 18 more brick ties

LOGANSFORT IND.

RALPH DANIELS

6 Bags Cement (Sumner) 7.50

3 Bags Cement }
3 " Mortar seal } 11.60

2 Bags Cement } Modern 2.40
Brick } Masonry 9.20
1 more hintel } Co. 9.13

20.73

Duntens Hdw. 3.69

Lumber Cain 250.80

352.35 " " 447.19

100 Chairs bought \$175.00
from Mrs. W. H. Church

Roof Lumber Cain

Duntens 5.23

Elect Saw & July Calls \$22.50

11.28

Washers (Keh) 15.00

Cutting "H" sections 3.50

Split Ring & Bolts 110.99

labor 100.00

land of labor Roofing 256.00

1956

Pipes (less 1090)
59.95 + 63.30
123.25

110.93

hauling gravel & pipe
Borrowed Gilbert
Incl. - 3 Flat) — } 10.00
4.00
5.00

Appliances & Service Center
Gal. pipe & fittings 59.00

Dean Hoggitt work 75.75

Appli. & Service Center
Pipe & Fittings 25.00

Logan's Lbr Co. Inscr. Bd. 2.72

W.E. Supply Co. (Conduit) 19.76

John Kennedy Piping \$199.10
Com Lbr Co. Inscr Bd

Com Lbr Co. Inscr. Bd. \$14.25

Kalamazoo Cash Pay
8 sheets plywood 43.52

Molyn's Masonry Co
Chimney & sink - 132.25

Logan's Lbr Co. - 82.69
Screws & Sillip. Bills

Logansport, Ind.

Flanegin Hardware

Georgia Power	409.62
(Paid off lot) & Interest	
Erno Miller (Concrete)	27.00
	<u>6.00</u>
Appl. & Labor	9.33
Citizens Lbr Co (Cement) #	524.35
Shanty & Labor	104.25
Church Window Glass	96.72
Wallboard and Lbr.	
from Cash-Way	206.14
Ch. to Robert Gilbert	
for tire	31.02

1917

1917

~~1917~~

1917

Darlington, Ind.

Campbell Hardware

###

500th
addition

Sept 13, 1976

9/13 - 8 hrs

Norm Herron & I

went to Ft. Wayne to
Dave Snyder to pick up
plans and take on to Ind.
ianapolis. We got foundation
approval. Back at 6:30. Had visit-
ion at 7.

9/15 - 2 hrs - got permits

Harvey & Stewart (helper was
Jack Kilpatrick) worked 7 hrs
today cutting hill on back of property
& filling low area toward South. They
used large 10-yd pan & small 4-yd pan.

9/16 - 4 hrs - leveling shots for site

Harvey & Jack worked about all day
leveling - also spot for new building

9/17 - 8 hrs

Carl borrowed Jack's backhoe
and started digging footers. I shoveled
near bldg on lines. Worked all day. ^{found 2 ft}
We staked out & lined all footers

9/18 - 4 hrs

I worked till 1. Carl till 2.
Trenches done except west side.

~~9/19 - 8 hrs~~

~~Work lost finished most of additional work
at 9. I worked all day from 8:30 till
10. set leveling stakes. Jack came to~~

Danville, Ind.

9/20 - 8 hrs

Carl finished west footers with back hoe. I worked on trench. ~~Norm helped & hrs. Jerry there 1 hr.~~

Hendricks Co. Farm Bu

9/21 ~~At building stake~~ Norm helped 4 hrs

9/22 - 9 hrs

Cleaned up trenches & got approval (Ted Wiland & new state man, George (Linder) Clawson for foundation. Poured 40 1/2 yds cement for footers & laid 1 course blocks in place (about 200) hard days work.

Carl there 8 1/2 hrs.

Ray Schrock there 8 1/2 hrs.

9/23 - 7 hrs

Got Ronnie Clines cement mixer. Ray Schrock mixed mud. I laid blocks. Carl came at 1 to help lay blocks till 5

9/24 - 7 hrs

Laid blocks (Jeff Mead didn't come had been sitting) Carl helped 4 hrs in aft. all done but South & east side try course

9/27 - 8 hrs - laid blocks

Jack Hughes helped 4 hrs

9/28 - 4 hrs laid Entrance
position 12" block, & took mixer
back, & chained up same.

9/29 - Went to H. W. to see Snyders
and check on roof system & heat
duct. 4 hrs for church

9/30 1 hr on concrete footer of
church (head of B. didn't do it.)

10/1 Worked 4 hrs on perimeter insul-
ation on bldg

10/4 Worked 6 hrs backfilling &
chipping (tool) concrete pad off 12".

10/5 - 6 hrs. dug heat duct
trenches & used compactor on them.
It broke down (half done) & filled
block void, on feet well.

Roy Schuck helped 7 hrs

10/6 Went to H. W. to get heat duct
at Snyders & B. Pfeimer. Raining
in aft so worked on air plumbing.
Spent 8 hrs today for church

Decatur, Ind.

10/7 - 6 hrs. Worked on heat duct (plenum) & boot in tubes Habegger Hardware
Ray worked 8 hrs. Max & I met with John Long to set up \$6,000⁰⁰ loan

10/8 Worked with Ray for 4 hrs on ~~duct~~ Dave Patis basement (place) In aft worked 5 hrs at church. Made cement plenum for heat. Took Ray home at 5:45

10/9 Worked 1 hr removing forms from plenum at church. Enclosed with styrofoam & back filled

10/11 - 7 hrs. Eye & Fluor & Fluor would longer (I went to floor sales with Perry to get 67 International) Worked on heat runs all day. Got west side done

10/12 - 10 hrs. Got Eye & Fluor at 7. Got plenum (cost) & back heat run in. Took them home at 5. I went back to inventory Better supp. ind. & saw Stan Corbin 1 hr

10/13 Worked at Hly with Zra till 1. In aft. I went to Calhoun to get some (120 ft) "K" tubing (1 inch) also floor drain
Back at 5 - 9 hrs (figured 5 hrs)

10/14 - 9 1/2 hrs. Worked on plumbing
by myself all day. Got toilet, urinal,
main line in.

10/15 - 9 hrs - Was worked today. Putting
dig trench for sewer. Had to "V" it. Cut
7 ft deep. Just got to sidewalk.

10/18 - 8 1/2 hrs - Mrs helped. Got sewer
hooked up. Snow came about 3 to start
electric work.

10/19 - 5 hrs - Light rain all day. Snow
assist Nipco men about service entrance, 9:30
that I finished sewer (plastic tile) & run
water line (1/2" type "K") Out early. Phil. to Butler.

10/20 Was worked. At 10 Elmo Hilopie said sewer
tile was backward. Started changing. Got done (to
cleanout) at 4.

(I worked 8 hrs today but won't charge charge)
but ~~2 hrs~~, Mrs.

10/21 8 hrs. Elmo Hilopie hooked up
water today & putting backfilled to
apartment. Uncovered & topped 3/4" line had
of church bldg. Phil went to Kendallville after
4 y" cleanout (Phil's seat wrong thing) Put it
in & out in a day & did other plumbing.

ELKHART, INDIANA

Borneman & Sons

|||| |||| |||| |||| |||| ||||
||||||

Brown Derby Truck Stop

10/22 - 8 1/2 hrs. Jim Chandler helped
me get in floor drains today. He worked
from 10 till 4. I took him to dinner.
Got Weiland's approval on plumbing & heat-
ing. Start Regen to backfill.

10/25 - 5 hrs. Worked getting holes thru wall
for door's elect. entrance. Worked on boots & helped
Moon put pipe in.

10/26 - 8 hrs. Eysa, Ula & I leveled
bldg. Got compactor & went over all.

10/27 - 8 1/2 hrs. Poured cement in Ladies Rest
room & worked on hot dist. ut. risers. Covered
cement with visqueen & put heater in (as tight)

10/28 - 8 1/2 hrs Poured Mens & Util.
Room today & hot Boots. Eysa & Ula helped

10/29 - 10 hrs
Pour balance of east side of
bldg. today. Didn't set up. Am it
till 10.

- 11/1 - 11^{1/2} hrs ^{Eyra & Ila helped} Worked till 1:45 am
on finishing west 1/3 of floor
- 11/2 - 4 hrs Went to Ft W to
see about trusses (Huntstons)
& see Dave Snyder.
- 11/3 - 10 hrs
poured balance of cement
today Ila & Jerry helped.
- 11/4 - 4 hrs. Went to Wicks to order
lumber also Huntstons about trusses
- 11/5 - 1 hr Ordered lumber at Cairns
& saw about windows
- 11/8 - 5 hrs started on walls.
Eyra & Ila helped.
- 11/9 - 3 hrs Ordered windows at
Cairns & worked on walls some
Eyra & Ila worked.
- 11/10 - 8 hrs Worked on walls
Eyra & Ila helped
- 11/11 - 7 hrs Worked on walls
Not done except windows ^{Eyra & Ila helped}

Frankford, Ind.

Clinton Co, Farm B.

11/15 - 8 hrs. Trusses came for
Lobby. Eyre, Jerry & Martha. Also
Dick, Jammie, Larry, Jerry & Perry helped
get them up & plywood on.

11/16 Latched church bus on side
No charge

11/17 - 8 1/2 hrs (trusses on front to south)
Mrs Jammie in storm, Eyre & Jerry, aft.

11/18 - 6 hrs Nailed deck & put
facia on front. Mrs helped.

11/19 - 9 1/2 hrs - Finished deck
except south ladder trusses.
Went after them - Back at 4:30.

11/22 8 hrs - Worked on ladder
trusses all day. Eyre left
early. Jerry & Mrs helped.

11/23 Worked till noon & hrs
Finished roof deck. Built heat
pump box. Jerry helped.

11/24 - 5 hrs Jerry & I put
heat pump platform on roof, electrical
support & started 1/2" soffit on front

12/1 - 2 hrs Cut holes in roof
vent & elect. riser.

12/6/76 - 8 hrs. Framed in entrance
doors & helped Devon line furnace & clean
room walls. Cyra & Ura there.

12/7 - 8 hrs Soffit on south
& front, Put up window in
Ura helped. Devon there

12/8 - 8 hrs. Worked on
windows (had to make sills)
Cyra helped. Devon & James M.

12/9 - 4 hrs Worked on soffit
& odd jobs. To Ft. W. in PM. Drained
insulation, drywall, & clutter - ^{down} ^{down}

12/10 - 1 hr - Insulation cap
Made heat pump riser. Worked
on storm window at home

12/13 - 4 hrs. Went to Kelloggville after
7' door jacks (they sent 6' 8") In apt. on door

FT WAYNE IND

~~PATTY HARDWARE~~

SERRS ROBUCK

SCHLATTER HARDWARE

RUSSELL BROS HARDWARE

10/14 - 8 hrs Worked on exterior doors
Got them hung. Started on window at end

12/15 - 7 hrs. Put windows in next
to front doors & threshold on & insulation

12/16 - 8 hrs. Worked on panic hardware
for front doors.

12/17 - 3 hrs Worked on panic hardware
for south doors

12/23 - 2 hrs unblocking insulation
and dry wall (336 sheet) shown
boys there, Jim North.

12/28 - 5 hrs Put on insulation
on side (West) Eya & Iba worked
on ceiling. Leroy & boys there
also Jim North.

12/29 - 7 hrs - Helped on ceiling
insulation & sidemally, Al and
Boys (& Jim N.) did electrical.

1/5/77 7 hrs. Started plumbing
in ceiling today, all four men
came today - worked on drywall ceiling

1/8/77 - 8 hrs. Worked on water
& drain lines

1/11/77 - 2 hrs. Cut door into Rm #8
Men didn't come. Car wouldn't start

1/12/77 - 6 hrs Odd jobs today
Men came worked on drywall

1/13/77 - 6 hrs - Odd jobs today. Men
plasterboarded (4 of them)

1/14/77 - 7 hrs Worked on
plumbing today. Eric, Al,
Jerry & three got drywall on space
rest room & formal room.

1/26 Worked 6 hrs on plumbing -
By myself.

Francisville, Ind.

Von Tobel Lumber Co.

- 1/27 - Worked 6 hrs on plumbing
1/28 - Worked 7 hrs on plumbing
1/31 - 3 hrs - plumbing
2/1 - 3 hrs - plumbing
2/2 - 6 hrs - plumbing
David & his helper there today
2/3 - 3 hrs - plumbing
2/4 - 6 hrs - plumbing
2/8 - 8 hrs on plumbing
Not done - got approval
from Bill Adams.
2/9 - 5 hrs. Jerry & I hauled
paneling in aft. (175 sheet @ 25)
2/10 - 7 hrs drywalled restrooms
& hung urinal

2/11 - 7 hrs - started paneling
in fellowship room. Sawnd &
purchased another \$800⁰⁰ for bank

2/14 - 7 hrs - started boxing door
opening on south side of auid.

2/15 - 7 hrs - worked on door opening
and other jobs

2/16 - 7 hrs - worked on plumbing
(heat runs) under door opening. Got
hooked up. Phil & I cleaned apt. (2 hrs)

2/17 - 7 hrs - worked on slippers
opening (garage) & white threshold

2/18 - 7 hrs - odd jobs where
needed. Phil & I cleaned apt. (2 hrs)

2/21 - 7 hrs - odd jobs today.
In aft. Phil & I went to Edl.
to check on toilet partitions ^{from} of carpet

2/22 - 7 hrs
Built vanity in women's
rest room & odd jobs

2/23 - 7 hrs
Finished vanity top & joint
in 5 lavs & odd jobs

GALESBURG? MICHIGAN

Esbinger Hedges Inc.

2/24 - ^{7 hrs} Worked on new room
(vanity) & odd jobs

2/25 - ^{7 hrs} Finished men's vanity
& put in 2 lavs & odd jobs

2/28 - ^{7 hrs} Worked on south doors &
odd job today

3/1 - 6 hrs - lined up work for
Ira & Jerry. Shul & I went to
F. Wayne (A. Ketter, Wickes, Abel
Bro. & Snyder.

3/2 - 6 hrs - got exit door ledge
to working & odd jobs.

3/3 - 7 hrs - Got animal (~~guard~~)
(2nd one) & lav's in new room
hooked up & odd jobs.

3/4 - 7 hrs

3/7 - 8 hrs

3/8 - 6 hrs

3/14 - 6 hrs painted ceiling
Dick Hostiller, & the others

3/15 - 6 hrs hung ceiling
lights

3/16 - 7 hrs. hung ceiling
lights.

3/17 - 8 hrs. finished ceiling
lights. Use helped; started
hanging drinking fountain.

3/18 - 7 hrs. Worked on drinking
fountain, & cleaned room.

3/21 - 7 hrs. - Re-painted door knobs
I put on door closer

3/22 - 7 hrs. - Finished closers
& door knobs

3/23 - 7 hrs. - Use & I swept
building & used carpet grinder
on rough places. Almost done

3/24 - 6 hrs - finished up work for day. Then
I went to St. Bernard for bath tub -

^{8 hrs}
3/25 - Laid bath tub. Got done. Use
worked on door stops.

GENEVA, IND.

A. G. GRIGGS & SON

3/28 - 7 hrs. started ceiling trim today

7 hrs 3/29 - Ceiling trim. Had to haul from Ervin Millers. Still not enough but he's out.

7 hrs 3/30 Worked on door & window casings. Run out.

8 hrs 3/31 started restroom partition today

8 hrs 4/1 - Finished restroom partition except paper holders & Gra started cleaning bldg (carpeting Monday) That's best day today!

4/4 ^{7 hrs} Old jobs today. Getting ready for carpet layers

4/5 - 6 hrs. spent most of day on leg work (surface drainage into tile)

4/6 - 8 hrs swept bldg. Carpet layers came. Terry Goss came - tile around bldg

4/7 - 8 hrs I worked on carpet at double doors & old jobs.

4/8 - 6 hrs. Hung And doors & closers. Left early (see diary)

4/11 - 5 hrs - Worked on toilets. Cabinet
bars & paper holders & odd jobs

4/12 - 7 hrs - odd jobs today
toilets & trim

4/13 - 7 hrs - odd jobs today

4/14 - 4/16 Workshops at Ft. Wayne

4/18 - 7 hrs Chandel up
outside. Bogie Gaze came at noon

4/19 - 7 hrs
Worked on trim in restroom
& started lobby light shield

4/20 ~~6~~ 7 hrs - Worked on light
shield in lobby Got done

4/21 - 8 hrs Worked on baseboard
trim today, done except corners.

4/22 - 8 hrs Worked on baseboard
& some molding at ceiling

4/25 - 7 hrs
Al, Bea & Ch. came today
to work on cabinet in
furnace room & classroom. I
did some trim & got blackboard
trim at Midwest.

GREENFIELD IND.

PICKETT HARDWARE

- 4/26 - ^{7 hrs} Worked alone on ch. room cabinet. Got 2 about done
- 4/27 - 4 hrs. Worked on cabinets
Worked on apartment in aft.
- 4/28 - 7 hrs Worked on cabinet. Also
Olin & Al came 4 hrs or so.
- 4/29 - 7 hrs - Put trim around cabinet
- 5/2 - 7 hrs - Worked on ~~ch~~ ch. board
- 5/3 - 4 hrs - Ch. board & FT W for supp
- 5/4 - ^{7 hrs} Laid tile in Util Room & odd jobs
- 5/5 - 7 hrs paved porch and
steps & odd jobs.
- 5/6 - To camp today
- 5/9 - 7 hrs - Odd jobs today

- 5/10 - Norm & I went to Zealand
M. & see about brick set.
- 5/11 - 7 hrs - Worked on train and
odd jobs today
- 5/12 - 7 hrs - Finished chalkboards and
did odd train jobs.
- 5/13 - 8 hrs - Put Heat Pump drain
in floor & tiled porter room.
- 5/16 - 4 hrs - Worked on partition
for room divider (sample)
- 5/17 - 4 hrs - Finished partition
and odd jobs
- 5/18 - 5 hrs - Working on fascia in
lobby & odd jobs (TC & show about
folding partition.
- 5/19 - 5 hrs - odd jobs & cabinets
in men's dressing room
- 5/20 - 7 hrs
odd jobs & finished cabinet.
- 5/23 - 1 hr - Started taking out
tools, left over supplies etc from
storage areas & emptying Norm's house

HOAGLAND, IND.

HOAGLAND LUMBER CO.

5/25 - 4 hrs. Chained tool
out of classroom & carried
over supplies from house

5/26 - 3 hrs. - Lined up gas
tank, put tractor mower on
and odd jobs.

V.B.S. June 13 - ~~15~~ 17

6/20 Started partition partitions

↓
6/24 Paul Helped

WEST VIRGINIA

13 FEBRUARY 1904

1

2

3

4

5

6

7

8

Linden, Ind.

Square Corners Hardware

Church Bldg - 1000
 paid - Church owes me.
 Schlatter - Supplies 71.28
 D.E. - Effect " 144.72
 Cain Lbr Co. - 44.10
 Logans Pieb. Co. - 12.80
 Sears Probuch - 94.50
 Appli of Ser. Center - 57.86
 Schlummer, Saw. - 7.66
 Wyatt Hardware - 75.52
 Kehr Iron Works - 2.45
 Sturgis Journal - 12.60

~~524.34~~
 .75

523.49
 - 60.00

Claude McClish

583.49

500.00

83.49

paid in full 1/31/57

Finches & Men Class
Sept 1978 Carroll O'Rourke
July 1982 Carroll O'Rourke
Benny Stevens
Carroll O'Rourke

Bought put bus 2/74
2nd .. 5/75
3rd .. 10/76
Chairs left .. 7/79

Preachers Home 1958

Building 1st Quad 1955
2nd Fall 1969
3rd Fall 1976
4th Winter 2001

Preachers Paul Sumney 1953-54
Bill Stevens 1955-56
Paul Horne 1958-59
Earl Harner 1959-64
Earl Higgins 1964-72
Norm Herron 1972-1981
Eddie McSpiggen Dec 54
Roy Noble 7/87-11/89
John Channing 11/90-2/98
Chad Brock 1/95 to 1/96
Marc Martiny
Curt Nickerson
Ron Cox
Jay Tyler 5/98-